RAČUN br.07-023

NARUČILAC

CHINA CIVIL ENGINEERING CONSTRUCTION

CORPORACION BALKAN OGRANAK BEOGRAD

BATAJNIČKI DRUM 3 DEO 6A 11080 ZEMUN

PIB: **109874997**

MB: **29507031**

Mesto i datum izdavanja Novi Sad	28.04.2023
Datum prometa dobara i usluga Novi Sad	28.04.2023
Valuta plaćanja	15.05.2023
Objekat izvođenja radova	IZRDA DRENAŽE NA Ž.STANICI NOVI SAD

RADOVI NA IZRADI DRENAŽE NA ŽELEZNIČKOJ STANICI NOVI SAD

NA OSNOVU USVOJENOG PREDRAČUNA RADOVA BR 11-22 OD 23.11.2022 GOD

	PRIHVAĆENI RADOVI NA IZRADI DRENAŽE NA ŽELEZNIČKOJ STANICI NOVI SAD	SREDNJI KURS DOLARA	($)	DIN
1	VREDNOST IZVEDENIH RADOVA PO OVOM RAČUNU BR 07-023		83,595.97	
2	VREDNOST IZVEDENIH RADOVA PO RAČUNU 01-023 OD 20.02.2023		86,156.81	
3	VREDNOST UGOVORENIH RADOVA		136,902.63	
4	UKUPNA VREDNOST IZVEDENIH RADOVA		169,752.78	
5	VREDNOST IZVEDENIH I PRIHVAĆENIH RADOVA PO OVOM RAČUNU		83,595.97	8,899,292.50
6	PRIMLJEN AVANS 07.12.2022 30% OD UGOVORENE VREDNOSTI	112.1783	40,924.93	4,590,888.80
7	NAPALTA IZ AVANSA U IZNOSU PO RAČUNU 01-023	112.1783	25,847.04	2,899,477.01
8	NAPALTA IZ AVANSA U IZNOSU PO RAČUNU 07-023	112.1783	15,077.89	1,691,411.79
9	NAPLATA PO RACUNI BR 01-023 OD 20.02.2023 NA DAN 04.04.2023	109.7266	60,309.77	6,617,856.83
10	ZA NAPLATU (1-8)		68,518.08	7,294,160.72
11	SREDNI KURS DOLARA NBS 28.04.2023	106.456		
12	ZA NAPLATU dinara			7,294,160.72

slovima: sedammilonadvestotinedevedesetčetreihiljastošesdeset i 72/100 din

Napomena o poreskom oslobadjanju:

PDV nije obracunat u skladu sa članom 10.stav2.tačka 3) Zakona o PDV

Za sve sporove nadležan je Privredni sud u Novom SADU

datum overe računa:28.04.2023

ODGOVORNI

RUKOVODILAC RADOVA

Živanka Tankosić dipl. građ.inž

Milion Ns Teeam

Gordana Olvić direktor

NADZORNI ORGAN

Kosta Kovačević dipl.građ.inž

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK

Zhongzheng Chen direktor

Datum izdavanja: 08.05.2023

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORATION BALKAN OGRANAK BEOGRAD
БАТАЈНИЧКИ ДРУМ 3 ДЕО 6А
11080 Београд (Земун) Srbija

Broj fakture
007/2023

Broj ugovora	po predracunu br.11-22 od 23.11.2022.
Uplatu izvršiti sa pozivom na broj	**007**
Datum prometa	28.04.2023
Datum dospeća	**08.05.2023**
Matični broj kupca	29507031
PIB kupca	109874997
Valuta fakture	**RSD**
Ukupno za plaćanje	**7.207.880,71**

Prodavac

MILION NS TEAM DOO VETERNIK

Adresa: 21203 Veternik OMLADINSKA 70
Matični broj: 21492345
PIB: 111504454

	Količina	Jedinična cena	Jedinica mere	Popust	Iznos bez PDV	PDV stopa
Radovi na izradi drenaze na zeleznickoj stanici Novi Sad Šifra I	1	8.899.292,50	kom	0.00	8.899.292,50	Obrnuto obračunavanje PDV

Zbir stavki u mehanizmu obrnute naplate:	8.899.292,50
Ukupno osnovica - obrnuti obračun PDV-a:	8.899.292,50
Ukupan iznos:	**8.899.292,50**
Avansna osnovica - obrnuti obračun PDV-a:	1.691.411,79
Ukupno avansna osnovica:	1.691.411,79
Ukupno avansiran PDV:	0,00
Ukupan avansiran iznos:	**1.691.411,79**
Umanjena osnovica - obrnuti obračun PDV-a:	7.207.880,71
Ukupno za uplatu:	**7.207.880,71**

Avansi

Broj izabranog avansnog računa:	01/2022
Datum slanja izabranog avansnog računa:	07.12.2022
Iskorišćena avansna osnovica PDV 20%:	0,00
Iznos PDV 20%:	0,00
Iskorišćena avansna osnovica PDV 10%:	0,00
Iznos PDV 10%:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji izuzeto od PDV:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji nije predmet PDV:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji obrnuta naplata PDV:	1.691.411,79
Iskorišćena avansna naknada bez PDV po kategoriji poresko oslobođenje sa pravom na odbitak prethonog poreza:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji izuzimanje od PDV:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji posebni postupci oporezivanja:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji nije predmet oporezivanja PDV 2:	0,00
Iskorišćena avansna naknada bez PDV po kategoriji anuliranje:	0,00
Iskorišćeni avans bez PDV:	1.691.411,79
Ukupno umanjenje:	1.691.411,79

Obrnuto obračunavanje PDV po Zakonu o PDV Član 10 Stav 2 Tačka 3;
Primalac fakture obračunava PDV

IZVOĐAČ

MILION NS TEAM DOO VETERNIK , OMLADINSKA 70 Veternik, MB:21492345, PIB:111504454

Tekući-račun:340-0000011024123 02 ERSTE BANK

na osnovu usvojenog predračuna radova

NA OSNOVU USVOJENOG PREDRAČUNA RADOVA

BR 11-22 OD 23.11.2022 GOD

prilog za RAČUN BR 07-2023

NARUČILAC

CHINA CIVIL ENGINEERING

CONSTRUCTION CORPORACION

BALKAN OGRANAK BEOGRAD

BATAJNIČKI DRUM 3 DEO 6A

11080 ZEMUN

PIB: 109874997

MB: 29507031

PREDMER I PREDRAČUN RADOVA ZA IZRADU DRENAŽE NA ŽELEZNIČKOJ STANICI NOVI SAD

ESTIMATION AND ESTIMATES FOR DRAINAGE CONSTRUCTION AT NOVI SAD RAILWAY STATION

	No.	OPIS RADOVA	Description of works	Unit of measure	Number of Unit	Unit price (USD)	Total price (USD)
					A	B	C
	2/2.03.00		DEWATERING				-
	2/2.03.04	ISKOP ROVA ZA ODVODE I CEVOVODNE ODVODEStavka obuhvata iskopavanje rovova za odvode, otvne odvode - šahtove u zemljištu kat. III do 2 m dubine sa pravilno urezanim stranicama i dnom rova prema projektovanim kotama. Stavka obuhvata utovar i transport zemlje do mak. Deponija udaljena 3 km i nivelacija. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 iskopanog materijala. *	EXCAVATION OF TRENCHES FOR DRAINS AND PIPED DRAINS The item includes excavation of trenches for drains, piped drains and manholes in ground cat. III to 2 m deep with properly cut trench sides and bottom according to designed elevations. The item includes loading and transport of soil to max. 3 km distant dump site, and levelling. Quantity as shown in recording sheet. Measurement and payment per m3 of excavated material.	m3	1,119.25	5.74	6,424.50
	2/2.03.05	„BETONSKA PODLOGA Stavka obuhvata podlogu za postavljanje šahtova od betona C 15/20 debljine 20 cm prema detaljnom crtežu.	**CONCRETE BEDDING The item includes a bedding in manholes of concrete C 15/20, 20 cm thick, according to detailed drawing. Quantity as shown in recording sheet. Measurement and payment per m3 of placed concrete.**	m3	13.25	158.75	2,103.44
	2/2.03.06	NABAVKA, TRANSPORT I IZGRADNJA DNA ŠAHTA Postavite cevi Ø1000 sa udubljenjem na dno šahta. Stavka uključuje polaganje cevi na betonsku podlogu i pričvršćivanjekao što je prikazano na detaljnom crtežu. Količine kao što je prikazano u zapisniku. Merenje i plaćanje po m' montiranih cev. *	**PROCUREMENT, TRANSPORT AND CONSTRUCTION OF MANHOLE BOTTOM PARTS. Place Ø1000 pipes with interlocking rebates at manhole bottom. The item includes laying pipes on top of concrete bedding and fixing rungs as shown on detailed drawing. Quantity as shown in recording sheet. Measurement and payment per m' of assembled pipes.**	m	64.47	167.20	10,779.38
	2/2.03.07	„IZGRADNJA ZAVRŠNOG DELOVA ŠAHTASastavite gornje delove šahta od prefabrikovanih konusnih delova. Količine kao što je prikazano u zapisniku Merenje i plaćanje po svakom nabavljenom, isporučenom i ugrađenom komadu. *	**CONSTRUCTION OF MANHOLE TOP PARTS Assemble manhole top parts of precast conical pieces. Quantity as shown in recording sheet. Measurement and payment per each procured, delivered and fitted piece.**	pcs	43.00	156.75	6,740.25

	2/2.03.08	" NABAVKA, ISPORUKA I MONTAŽA METALNIH POKLOPACAStavka obuhvata nabavku, transport i fiksiranje metalnih poklopaca sa ramovima na šahtovima. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po svakom poklopcu. "	**PROCUREMENT, DELIVERY AND FIXING OF METAL COVERS The item includes procurement, transport and fixing metal covers with frames on top of manholes. Quantity as shown in recording sheet. Measurement and payment per each cover.**	pcs	33.00	135.85	4,483.05
	2/2.03.09	NABAVKA, ISPORUKA I POSTAVLJANJE BETONA C 8/10Stavka obuhvata nabavku, isporuku i ugradnju nabijenog betona C8/10 ispod cevnih odvoda i zaptivanje oko njih kao što je prikazano na detaljnom crtežu. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 postavljenog betona. "	**PROCUREMENT, DELIVERY AND PLACING OF C 8/10 TAMPED CONCRETE The item includes procurement, delivery and placing of C8/10 tamped concrete under piped drains and sealing around them as shown on detailed drawing. Quantity as shown in recording sheet. Measurement and payment per m3 of placed concrete.**	m3	234.73	155.30	36,453.57
	2/2.03.10	„NABAVKA I POSTAVLJANJE CEVNIH ODVODAStavka obuhvata nabavku i postavljanje odvodnih cevi . Cevi se polažu na betonsku podlogu debljina 10 cm. Količina kao što je prikazano u zapisniku. Merenje i naplata po m' položene cevi. "	**PROCUREMENT AND PLACING PIPED DRAINS. The item includes procurement and placing drain pipes with inlet pipings. Pipes shall be laid on 10 cm thick concrete bedding. Quantity as shown in recording sheet. Measurement and payment per m' of laid pipe.**				-
			piped drains Ø150	m	1,002.32	23.25	23,303.94
			piped drains Ø200	m	787.14	28.30	22,276.06
			piped drains Ø250	m	139.37	32.39	4,514.19
			piped drains Ø300	m	0.00		-
	2/2.03.11	NABAVKA I RASPROSTIRANJE GEOTEKSTILA.Stavka obuhvata nabavku i posipanje geotekstila (tip 300 g/m2) u odvod prema detaljnom crtežu. Prosečna proširena širina geotekstila u odvodu je ≈2.50m. Količina kao što je prikazano u zapisniku. Merenje i naplata po m2 postavljenog geotekstila. "	**PROCUREMENT AND SPREADING GEOTEXTILE. The item includes procurement and spreading geotextile (type 300 g/m2) in drain according to detailed drawing. Average extended width of geotextile in drain is ≈2.50m. Quantity as shown in recording sheet. Measurement and payment per m2 of**	m2	4,822.08	2.09	10,078.15
	2/2.03.12	NABAVKA, TRANSPORT I POSTAVLJANJE FILTER SLOJA Stavka obuhvata nabavku, isporuku na gradilište i posipanje na vrh odvodnih cevi filterskih slojeva odgovarajućeg zrnastog sastava. Prosečna količina filterskog kanala po odvodu je ≈0.25m2. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 postavljenog materijala".	**PROCUREMENT, TRANSPORT AND PLACING FILTER COURSES The item includes procurement, delivery to site and spreading on top of drain pipes filter courses of appropriate grain composition. Average quantity of filter course per drain is ≈0.25m2. Quantity as shown in recording sheet. Measurement and payment per m3 of placed material.**	m3	707.27	55.00	38,899.85
	2/2.03.13	„NABAVKA I POSTAVLJANJE CEVI ZA KIŠNU KANALIZACIJU Stavka obuhvata nabavku i postavljanje cevi za KISNU KANALIZACIJU između dva sloja peska raspredenih na vrhu i ispod cevi, debljine po 10 cm. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m' položenih cevi"	**PROCUREMENT AND LAYING OF RAINWATER PIPES. The item includes procurement and placing rainwater pipes in between two sand courses spread on top and under pipes, 10 cm thick each. Quantity as shown in recording sheet. Measurement and payment per m' of laid pipes**				-
			rainwater pipes Ø150	m			
			rainwater pipes Ø200	m	26.12	28.00	731.36
			rainwater pipes Ø250	m	16.70	33.00	551.10
			rainwater pipes Ø300	m	44.61	35.00	1,561.35
		Zaštitna PP cev SN 8 Ø500mm	protective pp haus SN 8 Ø500mm	m	0.00	50.00	-

IZVOĐAČ
MILION NS TEAM DOO VETERNIK , OMLADINSKA 70 Veternik, MB:21492345, PIB:111504454
Tekući-račun:340-0000011024123 02 ERSTE BANK

	2/2.03.14	„NABAVKA, ISPORUKA I POSTAVLJANJE SLOJA PESKAStavka obuhvata nabavku, transport i postavljanje sloja peska ispod, iznadi oko cevi debljine 10 cm. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 postavljenog materijala."	**PROCUREMENT, DELIVERY AND PLACING OF SAND LAYER The item includes procurement, transport and placing of sand layer under, on top and around rainwater pipes, 10 cm thick. Quantity as shown in recording sheet. Measurement and payment per m3 of placed material.**	m3	21.57	31.35	676.22
	2/2.03.15	ZATRPAVANJE ROVA KIŠNE KANALZACIJE Stavka obuhvata zatrpavanje rovovaKISNE kanalizacije materijalom iz iskopa . Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 zatrpanog rova."	**BACKFILL OF TRENCHES WITH RAINWATER PIPES The item includes backfilling trenches with rainwater pipes with material excavated for drains and cable conduits. Quantity as shown in recording sheet. Measurement and payment per m3 of backfilled trench.**	m3	45.05	3.92	176.37
			TOTAL DEWATERING:				**169,752.78**
		UKUPNO	**GRAND TOTAL (USD)**				**169,752.78**

ODGOVORNI RUKOVODILAC RADOVA
Živanka Tankosić dipl građ inž
.....

Milion Ns Teeam
.....
Gordana Olulć direktor

NADZORNI ORGAN
Kosta Konstantinović dipl građ inž
.....
CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD
.....
Zhongzheng Chen direktor

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. izrada drenaze na Železničkoj stanici Sektor..... Objekat: Ž Stanica Novi Sad

Obračunski list građevinske knjige

List br.12

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	ZATRPAVANJE ROVA KISNE KANALIZACIJE Stavka obuhvata zatrpavanje rovovaKISNE kanalizacije materijalom iz iskopa .	Građ.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.15	Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 zatrpanog rova. "Merenje i plaćanje po m3 postavljenog materijala".			
Jedinična cena($)	3.92 $ Po . .	m3	Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
dokaznica GEODETSKI SNIMAK prikazana u tabelaru kolicina u koloni filter sloj				
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		0	
				0
	KOLIČINE Z A OVERU FEBRUAR MART		45.05	
				45.05
			0	

QUANTITY FOR IPC2 ⇒ ΣF = 45,05 m³

Izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. **Izrada drenaze na Železničkoj stanici** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.10

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	„NABAVKA, ISPORUKA I POSTAVLJANJE SLOJA PESKAStavka obuhvata nabavku, transport i postavljanje sloja peska ispod, iznadi oko cevi debljine 10 cm, Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 postavljenog materijala. *	Građ.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.14				
Jedinična cena($)		Po . . **m3**	Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
dokaznica u tabelaru količina kolona pesak				
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		7.03	
				7.03
	KOLIČINE Z A OVERU FEBRUAR MART		14.54	
				21.57

QUANTITY FOR THIS IPC2 ⇒ ΣF = 14,54 m3

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. **Izrada drenaze na Železničkoj stanici** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.9

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	„NABAVKA I POSTAVLJANJE CEVI ZA KIŠNU KANALIZACIJU.Stavka obuhvata nabavku i postavljanje cevi za KISNU KANALIZACIJU između dva sloja peska raspoređenih na vrhu i ispod cevi, debljine po 10 cm. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m' položenih cevi"	Grad.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.13				

Jedinična cena($)	Ø200	28 USD/m	33			Mera ..
	Ø250	33 USD/m				
	Ø300	35 USD/m	35	Po . .	m1	

A=	B=	A+B=	Mesečno	Ukupno

dokaznica prikazana u tabeli cevi kiš kansalizacije

Ø200		Ø250		Ø300	
0.00		0		28.12	
			0		28.12
26.12		16.70		16.49	
	26.12		16.70		44.61

QUANTITY FOR THIS IPC2

Ø200 = 26,12 m
Ø250 = 16,70 m
Ø300 = 16,49 m

Инжењерска комора Србије Живанка Н. Тинсовић лиценца број 415 D952 07

Инжењерска комора Србије Коста М. Ковачевић лиценца број 415 SI 0010 19

izvođač naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. **izrada drenaze na Železničkoj stanici** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List.br.8

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	NABAVKA, TRANSPORT I POSTAVLJANJE FILTER SLOJA Stavka obuhvata nabavku, isporuku na gradilište i posipanje na vrh odvodnih cevi filterskih slojeva odgovarajućeg zrnastog sastava. Prosečna količina filterskog kanala po odvodu je =0,25m2.	Građ.Norm.	Obr. Nacrta	Poz.Predr. br.
2/2.03.12		Šif.	br.	
Jedinična cena($)	Količina kao što je prikazano u zapisniku **55.00** $	Po . . m3	Mera ..	
A=	B=	A+B=	Mesečno	Ukupno

dokaznica GEODETSKI SNIMAK prikazana u tabelaru koli;ina u koloni filter sloj

OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA 376.55 376.55

KOLIČINE Z A OVERU FEBRUAR MART 370.78

ISKOP 1,049.82
BETON 253.23
CEVI
49.25751

zapremina 330,72 747.33 707,27

FILTER SLOJ 747.33

0

	DUŽINA	pov.pop.pr	zapremina
Ø150	1,002.32	0.0176625	17.70348
Ø200	787.14	0.0314	24.7162
Ø250	139.37	0.0490625	6.837841
			49.25751

QUANTITY FOR THIS IPC2

$EF = 330,72\ m^3$

izvođač naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. **izrada drenaze na Železničkoj stanici** Sektor…….. Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACION BALKAN OGRANAK BEOGRAD

List br.7

IZVOĐAČ

Vrsta rada:	NABAVKA I RASPROSTIRANJE GEOTEKSTILA.Stavka obuhvata nabavku i posipanje geotekstila (tip 300 g/m2) u odvod prema detaljnom crtežu. Prosečna proširena širina geotekstila u odvodu je =2,50m. Količina kao što je prikazano u zapisniku. Merenje i naplata po m2 postavljenog geotekstila. *	Građ.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.11				
Jedinična cena($)	2.09 Po . . m2		Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
	dokaznica prikazana u tabeli ,, geotekstil,,			
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		2480.05	2480.05
	KOLIČINE Z A OVERU FEBRUAR MART		2,342.03	4,822.08
	(252.95+593.38+90.48)*2.5			
	0			
	QUANTITY FOR THIS IPC			
	$\Sigma F = 2342,03 m^2$			
			0	0

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište..... **Izrada drenaze na Železničkoj stanici Novi** Sektor.....

Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

List br.6

IZVOĐAČ

Vrsta rada:	„NABAVKA I POSTAVLJANJE CEVNIH ODVODAStavka obuhvata nabavku i postavljanje odvodnih cevi . Cevi se polažu na betonsku podlogu debljine 10 cm. Količina kao što je prikazano u zapisniku. Merenje i naplata po m' položene cevi. *	Grad.Norm.	Obr. Nacrta	Poz.Predr. br.
2/2.03.10		Šif.	br.	

Jedinična cena($) Ø150 Ø200 Ø300 **23.25** **28.30** **32.39** Po . . **m1**

A= B= A+B= Mera ..

dokaznica prikazana u tabeli drenazne cevi

	Ø150	Ø200	Ø250	Ø300	Mesečno	Ukupno
OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA	749.37	193.76	150.00	0.00		
KOLIČINE Z A OVERU FEBRUAR MART	252.95	593.4	90.48	48.89		0.00
	1,002.32	787.14		139.37		

QUANTITIES FOR IRC2:

Ø150 = 252,95m
Ø200 = 593,38m
Ø250 = 90,48m

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište.. **izrada drenaze na Železničkoj stanici** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.5

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	NABAVKA, ISPORUKA I POSTAVLJANJE BETONA C 8/10Stavka obuhvata nabavku, isporuku i ugradnju nabijenog betona C8/10 ispod cevnih odvoda i zaptivanje oko njih kao što je prikazano na detaljnom crtežu. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m3 postavljenog betona. *	Građ.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.09				
Jedinična cena($)	155.30 $ Po . . m3		Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
	dokaznica prikazana u tabeli ,, beton,,			
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		134.17	
	KOLIČINE Z A OVERU FEBRUAR MART		~~119.06~~ 100,56	134.17 ~~253.23~~ 234,73
UKUPNO				

QUANTITY OF WORKS FOR IPC2

$\Sigma F = 100,56 m^3$

ZA OVU SITUACIJU JE RAČUNSKI DOKAZANO $119,06 m^3$. ODBIJA SE KOLIČINA OD $18,5 m^3$ IZ PRVE SITUACIJE NA DRENAŽI BR. 7 ZBOG GREŠKE U PRORAČUNU.

izvođač

naručilac

0

0

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

izrada drenaze na
Gradilište.....Železničkoj stanici Novi Sad Sektor..... Objekat: Ž Stanica Novi Sad

Obračunski list građevinske knjige

List br.11

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

IZVOĐAČ

Vrsta rada:	NABAVKA, ISPORUKA I MONTAŽA METALNIH POKLOPACAStavka obuhvata nabavku, transport i fiksiranje metalnih poklopaca sa ramovima na šahtovima. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po svakom poklopcu. *	Građ.Norm.	Obr. Nacrta	Poz.Predr. br.
2/2.03.08		Šif.	br.	
Jedinična cena($)	135.85 $	Po . . kom	Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
dokaznica prikazana u tabeli zavrsni de sahta				
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		0	0
	KOLIČINE Z A OVERU FEBRUAR MART		~~43~~	
			33	~~43~~ 33
UKUPNO				

ODBIJA SE 10 KOMADA DOK SE NE FIKSIRAJU SVI POKLOPCI I NE UGRADE PREOSTALI.

$\Sigma F = 33 pcs. = 33 KOMADA$

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište..... **Izrada drenaze na Železničkoj stanici Novi Sad** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.4

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

IZVOĐAČ

Vrsta rada:	„IZGRADNJA ZAVRŠNOG DELOVA ŠAHTASastavite gornje delove šahta od prefabrikovanih konusnih delova. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po svakom nabavljenom, sporučenom i ugrađenom komadu. "	Građ.Norm. Šif.	Obr. Nacrta br.	Poz.Predr. br.
2/2.03.07				
Jedinična cena($)	156.75 $	Po . . kom	Mera ..	
A=	B=	A+B=	Mesečno	Ukupno

dokaznica prikazana u tabeli zavrsni de sahta		
OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA	23	23
KOLIČINE Z A OVERU FEBRUAR MART	20	43
ZAVR.DEO Š4		
UKUPNO		

QUANTITY FOR IPC2 => ZF = 20 pcs

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište..... **Izrada drenaze na Železničkoj stanici Novi Sad** Sektor.....

Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

List br.3

Vrsta rada:		Građ.Norm.	Obr. Nacrta	Poz.Predr.
2/2.03.06	NABAVKA, TRANSPORT I IZGRADNJA DNA ŠAHTA.Postavite cevi Ø1000 sa udubljenjem na dno šahta. Stavka uključuje polaganje cevi na betonsku podlogu i pričvršćivanjekao što je prikazano na detaljnom crtežu. Količina kao što je prikazano u zapisniku. Merenje i plaćanje po m' montiranih cevi. *	Šif.	br.	br.
Jedinična cena($)	167.20 $	Po . .	kom	Mera ..
A=	B=	A+B=		

dokaznica prikazana u tabeli ugradnja dna sahta	Mesečno	Ukupno
OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA	34.72	
KOLIČINE Z A OVERU FEBRUAR MART	29.75	34.72
UKUPNO		64.47

QUANTITY FOR IPC2; IPC2E = 29,75m

izvođač

naručilac

ZA PRENOS:

IZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište..... **izrada drenaze na Železničkoj stanici Novi** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.2

CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

IZVOĐAČ

Vrsta rada:		Građ.Norm.	Obr. Nacrta	Poz.Predr. br.
2/2.03.05	„BETONSKA PODLOGA Stavka obuhvata podlogu za postavljanje šahtova od betona C 15/20 debljine 20 cm prema detaljnom crtežu.	Šif.	br.	
Jedinična cena($)	**158.75** Po . . **m3**		Mera ..	
A=	B=	A+B=	Mesečno	Ukupno
dokaznica prikazana u tabeli podloga za šahtove				
	OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA		7.09	7.09
	KOLIČINE Z A OVERU FEBRUAR MART		6.16	13.25
QUANTITY FOR IPC2				
IPC2 $\Sigma F_i = 6,16\ m^3$				
ZA PRENOS:				

izvođač

naručilac

PODZVOĐAČ RADOVA
MILION NS TEAM DOO

Gradilište..... **izrada drenaze na Železničkoj stanici Novi Sad** Sektor..... Objekat: **Ž Stanica Novi Sad**

Obračunski list građevinske knjige

List br.1

IZVOĐAČ CHINA CIVIL ENGINEERING CONSTRUCTION CORPORACIONBALKAN OGRANAK BEOGRAD

Vrsta rada:	ISKOP ROVA ZA ODVODE I CEVOVODNE ODVODEStavka obuhvata iskopavanje rovova za odvode, cevne odvode i šahtove u zemljištu kat. III do	Građ.Norm.	Obr. Nacrta	Poz.Predr. br.
2/2.03.04	2 m dubine sa pravilno urezanim stranicama i dnom rova prema projektovanim kotama. Stavka obuhvata utovar i transport zemlje do mak. Deponija udaljena 3 km i nivelacija. Količina kao što je prikazano u zapisniku.	Šif.	br.	
Jedinična cena($)	5.74 $	Po . .	m3	Mera ..
A=	B=	A+B=	Mesečno	Ukupno

dokaznica GEODETSKI SNIMAK prikazana u tabeli DOKAZNICA DRENAŽA I DOKAZNICA KANALIZACIJA

OVERENE KOLIČINE PREDHODNOG OBRAČUBSKOG PERIODA — 577.73 | 577.73

541.52 | 1,119.25

BR 2	62.00			
BR3	227.22			
BR 7	157.02			
BR 10	13.72			
BR 11	91.54			
	551.50			
P.V OD 1-4 DO 2-2 DO 4-3		26.23		
KOLIČINE Z A OVERU FEBRUAR MART				
BR 7	58.31			
BR3	19.43			
BR 10	243.78			
BR 11	176.8			
	498.32	1,049.82		
P.V OD 7-8DO 11-1 DO 3-11 DO 10-1		26.22		
P.V OD 1-6DO 7-1		11.27		
P.V. OD 3-4 DO 7-2		5.71		
		43.2		
		541.52		

QUANTITIES FOR IPC2

IPC2 ⇒ $\Sigma F_2 = 541{,}52\,m^3$

izvođač

naručilac

ZA PRENOS: